Control box Test room - Power and heat measure

Melacs 1 Bottom mounted

AN Ø — GT1 Temperature sensor
AN 1 — GT2 — " —
AN 2 — GT3 — " —
AN 3 — GT4 — " —
AN 4 — GT5 — " —
AN 5 — GT6 — " —
AN 6 — GT7 — " —
AN 7 — GT8 — " —

K 1 — SV1 Drain valve
K 2 — SV2 — " —
K 3 — SV3 — " —
K 4 — CP1 Circulation pump

IO Ø — GF1 Flow sensor 87 pulses per liter
IO 1 — GF 2 — " — 87 pulses per liter
IO 2 — GF 3 — " — 88 pulses per liter
IO 3 -
IO 4 -
IO 5 -
IO 6 -
IO 7 - SD Mount

Melacs 2 Top mounted

AN Ø — Sterling engine temperature sensor
AN 1 — Thermocoupler pcb
AN 2 — Sterling engine pressure sensor
AN 3 — Thermocoupler 2
AN 4 — MCP9700 Temp sensor

K2 — CP2 Circulation pump

New funktions!



Output Pulse

$$\frac{36 \times 1000}{\text{Time Period}} = \text{Power}$$

IO Ø — Power meter 1000 Pulses per kWh
IO 1 — Power meter 2 10000 Pulses per kWh
IO 2
IO 3
IO 4
IO 5
IO 6
IO 7 - SD Mount

GT1 – GT8 visar 0,6°C högre temp än referensmätning med extern tempmätare mätt i vattnet vid ur-luftningen på tanken!